



4306 Enterprise Avenue #1  
 Naples, FL 34104  
 Phone: 239-732-6355  
 Fax: 239-732-8355  
 sales@naplesgenerator.com  
 CBC1257847 - EC13003726 - LP25233

**Maintenance Agreement**

<b>Name:</b>	_____	<b>Equipment Location:</b>	_____ SAME _____
<b>Address:</b>	_____		_____
	_____		_____
<b>Phone:</b>	_____	<b>Purchase Date:</b>	_____
<b>Alt Phone:</b>	_____	<b>Company Name:</b>	_____
<b>Fax:</b>	_____	<b>Generator Model #:</b>	_____
<b>E-mail:</b>	_____	<b>Serial #:</b>	_____
		<b>ATS Model#:</b>	_____

**Service agreement holder privileges**  
 First response emergency service call  
 Discounted labor rate (\$20.00 off current rate)

# 40 Point Service Program

**Battery Checks**

- 1 Battery Cables Checked
- 2 Battery Cable Terminals Cleaned and Checked
- 3 Battery Posts Cleaned and Checked
- 4 Electrolyte Level Checked and Topped Off
- 5 Charger Operation Checked
- 7 Battery Load Tested and Recorded

**Cooling System Checks**

- 8 Fan Belt Checked
- 9 Radiator Hoses Checked
- 10 Radiator condition (Internal and External) Checked
- 11 Water Pump Checked
- 12 Coolant Level Checked and Topped Off
- 13 All Hose Clamps Tightened

**Lubrication Checks**

- 14 Oil Level, add if needed
- 15 Oil Condition Checked
- 16 Replace oil as needed
- 17 Oil Filter

**Tune Up**

- 18 Air Filter change as needed
- 19 Spark plugs change as needed
- 20 Plug wires checked
- 21 PCV Valve checked



**Exhaust System**

- 22 Piping Checked
- 23 Muffler Checked
- 24 Insulation Check

**Fuel System**

- 25 Fuel Lines Checked
- 26 Fuel Solenoid Checked
- 27 Fuel Level Checked and Recorded

**General System Checks**

- 28 Electrical Connections Checked
- 29 Mechanical Connections Checked

**Operating Conditions**

- 30 AC Output Voltage Checked, Adjusted and Recorded
- 31 AC Output Frequency Checked, Adjusted and Recorded
- 32 AC Amps Recorded on Each Phase

**Transfer Switch & System Test**

- 33 Engine Start Time Delay Checked
- 34 Transfer to Emergency Source Checked
- 35 Retransfer to Normal Source Checked
- 36 Engine Cool Down Time Delay Checked

**Engine Safeties**

- 37 Low Oil Pressure Shut Down Checked
- 38 High Engine Temperature Shut Down Checked
- 39 Over Crank Safety Checked
- 40 Over Speed Safety Checked

Additional work or repairs will be billed at our discounted service rate.  
 No additional work will be performed without an approved work order.  
 This contract will continue to be renewed indefinitely unless cancelled by either party with thirty days written notice.

**\*CHOOSE YOUR SERVICE PLAN:**

<input type="checkbox"/> Air Cooled Generator	<input type="checkbox"/> One visit per year	\$225
	<input type="checkbox"/> Two visits per year	\$450
<input type="checkbox"/> Liquid Cooled Generator	<input type="checkbox"/> One visit per year	\$300
	<input type="checkbox"/> Two visits per year	\$600

\_\_\_\_\_  
 Client Date

*S. Theriault*  
 \_\_\_\_\_  
 Naples Generator Date

\*Prices may vary according to accessibility and hazardous conditions that require extra equipment and/or supplemental personnel